

Regudis W-HTE GT Handover protocol - heating centre

Date						
Addr	ess installation location/ building					
Addr	ess operator					
Addr	ess installation company					
Please provide reasons for any items not carried out or answered No in the Remarks field!		Tick as appropriate or enter value/number		Remarks		
Inete		Yes	No			
	Illation heating centre					
1	Number of installed dwelling stations		stations			
2	Output, type and version of the heat generator		kW			
3	Storage cylinder volume		1			
4	Which setpoint temperature for the storage cylinder has been set at the heat generator?	°C				
5	Circulation pump designation					
5.1	Set delivery head		m			
5.2	Operating mode: Constant pressure					
6	Operation from the buffer storage cylinder to the dwelling stations unmixed [then continue with item 7] or mixed?					
6.1	Has a Regtronic RD-W been installed in a mixed heating circuit?					
6.2	Set flow temperature in the mixing circuit		°C			
7	System pressure primary side	bar				
8	Has a safety valve been installed in the primary circuit?					
9	System pressure potable water side		bar			
10	Has a safety valve been installed in the potable water circuit?					
Please provide reasons for any items not carried out or answered No in the Remarks field!						



Regudis W-HTE GT Handover protocol - dwelling station

Date:						
Address installation location/ building						
Address operator						
Address installation company						
Dwelling unit / Location of the station						
Please provide reasons for any items not carried out or answered No in the Remarks field!		Tick as appropriate or enter value/number Yes No		Remarks		
Insta	llation Regudis W-HTE GT dwelling sta					
1	Item number of the Regudis W-HTE GT					
2	Serial number of the Regudis W-HTE GT					
3	Have the electrical components been checked for firm seating and integrity?					
4	Have strainers been removed, inspected and cleaned or replaced if necessary?					
5	Has the station been vented?					
6	Has the equipotential bonding been properly installed at the dwelling station?					
7	Which potable water temperature has been set on the actuator?		°C			
8	Is the power supply given (the LED on the actuator is lit green, provided that there is no hot water tapping and no circulation mode)?					
9	Is hot water tapping detected (the LED on the actuator flashes green)?					
10	Does the hot water outlet temperature constantly correspond to the set hot water temperature?					
Please provide reasons for any items not carried out or answered No in the Remarks field!						



Regudis W-HTE GT Handover protocol - dwelling station

		Tick as appropriate or enter value/number		Remarks				
		Yes	No					
Installed modules and accessories								
1	Have shutoff valves been installed?							
1.1	Are the shutoff valves free-moving and open?							
2	Has a derivative temperature control set been installed?							
2.1	Set temperature Recommended: >10K below the flow temperature		°C					
3	Has a water meter installation set been installed?							
4	Has an actuator for zone control been installed in the station?							
Fina	Inspection							
1	Has the installation been checked f leaks?	for						
Instr	uction/Handover							
The installer has instructed the operator in the function and intended use of the dwelling station.								
The installer has advised the operator on the proper operation of potable water installations.								
The installer has handed over the necessary documents to the operator.								
Installer / Installation company								
,								
Date / Signature / Stamp								
Operator								
Handover report received								
Date / Signature								